



MEASURE L BOND UPDATE

August 8, 2017

Measure L – Overview

- 2016 Project Update
- 2017 Project Update
- 2018 Project Update
- Program Schedule Review

Measure L – 2016 Project Review

- Phase II Modernization:

- Vinci Park Elementary School - FIS
 - FIS drawing are at DSA for review. Anticipate approval by mid-September.
 - Bids early October 2017
 - Early November 2017
 - Completion February 2018

- Central Kitchen

- Student Nutrition moved into the new office space on 7.26.17
- Final Health Department inspection is scheduled for 8.10.17

Measure L – 2016 Project Update Central Kitchen



Measure L – 2017 Project Update

- Laneview Modernization Projects

- Exterior and interior painting - complete
- Flooring - complete
- New administration reception desk – complete
- Glazing (exterior glass) - tbd
- Stage curtains and vinyl wall mural - scheduled to be installed by August 4, 2017
- Audio Visual equipment - scheduled to be installed by August 11, 2017

- Majestic Way Modernization Project

- Interior painting - complete.
- Flooring - complete
- Glazing (exterior glass) - tbd
- Stage curtains and vinyl wall mural - scheduled to be installed by August 4, 2017
- Audio Video equipment @ MPR - scheduled to be installed by August 11, 2017

Measure L – 2017 Project Update

- **Ruskin Modernization Project**

- Interior painting - complete
- Flooring - complete
- Glazing (exterior glass) - tbd
- Glazing replacement - scheduled to be completed by August 7, 2017
- Stage curtains and vinyl wall mural - scheduled to be installed by August 7, 2017
- Audio Visual equipment @ MPR – scheduled to be installed by August 11, 2017

- **Piedmont Modernization Project**

- Interior painting – complete
- Exterior painting – scheduled to be completed by August 4, 2017
- Flooring – complete
- Sports for the MP and Mini gym – scheduled to be complete by August 8, 2017
- Glazing replacement - scheduled to be completed by August 7, 2017
- Stage curtain - scheduled to be installed by August 7, 2017

Measure L – 2017 Project Update Laneveiw



Measure L – 2017 Project Update Laneveiw



Measure L – 2017 Project Update Majestic Way



Measure L – 2017 Project Update Majestic Way



Measure L – 2017 Project Update Ruskin



Measure L – 2017 Project Update Ruskin



Measure L – 2017 Project Update Piedmont



Measure L – 2017 Project Update Piedmont



Measure L – 2017 Project Update

- **Modernization Projects**

- **Moving**

- Administration spaces moves are completed
 - Library moves will be completed by August 2, 2017
 - Classroom moves will be completed by August 9, 2017
 - Teachers can move-in to classrooms starting August 10, 2017

- **Pavement Rehabilitation**

- The paving projects at Brooktree, Majestic Way and then Cherrywood are complete

- **Furniture - Classroom**

- Ruskin – Installation started July 24, 2007
 - Majestic Way – Installation started July 28, 2017
 - Laneview – Installation stated August 2, 2017
 - Piedmont – Installation stated August 3, 2017

Measure L – 2017 Project Update

- Laneview FIS Project
 - Bids mid September 2017
 - Start late October
 - Completion February 2018

- Majestic Way FIS Project
 - Bids mid September 2017
 - Start late October
 - Completion February 2018

Measure L – 2018 Project Update

- **Modernization Projects**
 - **Ruskin Elementary School - FIS**
 - Meeting with Site Staff to review design – late August
 - Submit to DSA - late September
 - **Piedmont Middle School - FIS**
 - Meeting with Site Staff to review design – late August
 - Submit to DSA - late September
 - **Brooktree Elementary School**
 - Meeting with Site Staff to review design – late August
 - Submit to DSA - late September
 - **Cherrywood Elementary School**
 - Meeting with Site Staff to review design – early September
 - Submit to DSA - mid October
 - **Toyon Elementary School**
 - Meeting with Site Staff to review design – early September
 - Submit to DSA - mid October
 - **Morrill Middle School**
 - Meeting with Site Staff to review design – early September
 - Submit to DSA – late September

Measure L – Program Schedule

2018 Construction & Furniture Projects																																											
<div style="display: flex; justify-content: space-around; align-items: flex-start;"> <div style="text-align: center;"> <p>Construction Legend</p> <ul style="list-style-type: none"> ■ Design ■ DSA Review ■ Bid ■ Award ■ Construction ■ Start of School ■ Project Complete </div> <div style="text-align: center;"> <p>Furniture Legend</p> <ul style="list-style-type: none"> ■ Furniture Order Finalized ■ Quote Pricing ■ PO Generated ■ Furniture Ordered ■ Start of School ■ Lead Time ■ Furniture Received and Placed </div> </div>																																											
Construction Projects																																											
2017										2018																																	
July		August			September			October		November		December		January		February		March		April		May		June		July		August		September		October											
Week		Week			Week			Week		Week		Week		Week		Week		Week		Week		Week		Week		Week		Week		Week													
3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Brooktree - Modernization																																											
Brooktree - FIS																																											
Cherrywood - Modernization																																											
Cherrywood -FIS																																											
Toyon - Modernization																																											
Toyon - FIS																																											
Morrill - Modernization																																											
Morrill - FIS																																											
Ruskin - FIS																																											
Piedmont - FIS																																											
Piedmont Drop off																																											
Furniture Projects																																											
Furniture																																											
FIS Furniture																																											



Thank You