



Majestic Way

# MEASURE L BOND UPDATE

April 10, 2018

## Measure L – Overview

- Phase 2 Project Update
- Phase 3 Project Update
- Phase 4 Project Update
- FIS and Classroom Furniture Update
- Program Schedule Review

## Measure L – Phase 2 Projects

- Vinci Park Elementary School - FIS
  - Phase 1 – Interior Work
    - Anticipated completion by April 16, 2018
  - Phase 2 – Exterior Work
    - Awaiting pricing for site work (Concrete, fencing, plumbing and electrical).
- Pavement Rehabilitation – Piedmont Middle School
  - Receive bids April 5, 2018
  - Construction starts June 2018

## Measure L – Phase 3 Projects

### Majestic Way FIS Project



Main FIS Space

# Measure L – Phase 3 Projects

## Majestic Way FIS Project



Main FIS Space

# Measure L – Phase 3 Projects

## Majestic Way FIS Project



Wet Area

## Measure L – Furniture

- FIS Furniture - Vinci Park
  - Awaiting final quote from vendor
  - Furniture delivery May 2018
- FIS Furniture - Laneview & Majestic Way
  - Awaiting delivery of miscellaneous chairs for each
- Furniture - 2018 Project
  - Meeting with Principal in May 2018
- Classroom Furniture - 2018 Projects
  - Awaiting final quote from vendor

## Measure L – Phase 4 Projects

- Ruskin Elementary School - FIS
  - No bids were received/Negotiating with Contractor
- Piedmont Middle School - FIS
  - No bids were received/Negotiating with Contractor
- Brooktree Elementary School
  - FIS/Modernization Package
    - Receive bids in March 29, 2018, received 2 bids
    - Recommendation of award at the May 8, 2018 meeting
    - Start construction June 2018
  - Flooring Package
    - Start construction June 2018



## Measure L – Phase 4 Projects

- Cherrywood Elementary School
  - Interior Painting Package
    - Receive bids March 28, 2018, received 13 bids
    - Recommendation of award at the May 8, 2018 meeting
    - Start construction June 2018
  - Flooring Package
    - Start construction June 2018
  - FIS/Modernization Package
    - Awaiting structural comments from DSA
    - Start construction Fall 2018
- Toyon Elementary School
  - Interior/Exterior Painting Package
    - Receive bids March 28, 2018, received 13 bids
    - Recommendation of award at the May 8, 2018 meeting
    - Start construction June 2018
  - Flooring Package
    - Start construction June 2018
  - FIS/Modernization Package
    - Submit to DSA early May 2018
    - Construction to begin in Fall of 2018

## Measure L – Phase 4 Projects

- Morrill Middle School
  - Flooring Package
    - Start construction June 2018
  - FIS/Modernization Package
    - Receive bids on April 3, 2018
    - Recommendation of award at the May 8, 2018 meeting





Thank You