

MEASURE L BOND UPDATE

December 11, 2018



Measure L – Overview

- Project Updates
- Program Schedule Review

Measure L – Project Updates

- **Vinci Park Elementary School - FIS**
 - Phase 2 – Exterior Work – Punch List
- **Piedmont Middle School - FIS**
 - Flexible Instructional Space – Punch list
- **Piedmont Middle School - Parking**
 - Schedule to receive bids in December 6, 2018
 - Recommendation of award at the January 15, 2019 Board Meeting
 - Construction is scheduled to start June 2019
 - Completion July 2019

Measure L – Project Updates

- **Ruskin Elementary School - FIS**
 - Flexible Instructional Space – Punch List
- **Brooktree Elementary School - FIS**
 - Flexible Instructional Space - Punch List
- **Cherrywood Elementary School - FIS**
 - Receive bids November 29, received 3 bids and all bids were over budget
 - Recommendation of award at the January 15, 2019 Board Meeting
- **Morrill Middle School**
 - Flexible Instructional Space - Punch List

Measure L – Project Updates

- **Toyon Elementary School - FIS**

- Construction started on December 3, 2018
- Completion FIS – March/April 2019

- **Northwood Elementary School - Portable Relocation**

- In progress:
 - Disconnect of electrical, fire alarm, data and security
 - Relocation of two portables
 - Installation of fencing at Sierramont
 - Installation of asphalt ramps
 - Connection of electrical, fire alarm, data and security
 - Installation of fencing at Northwood
 - Driveway and fencing at southwest corner of site along Lakewood Drive
- Work is anticipated to be completed by the January

Measure L – Project Updates



Ruskin - FIS

Measure L – Project Updates



Piedmont - FIS

Measure L – Project Updates



Piedmont - FIS

Measure L – Project Updates



Brooktree – FIS

Measure L – Project Updates



Brooktree – FIS

Measure L – Project Updates



Morrill - FIS

Measure L – Project Updates



Morrill - FIS

Measure L – Program Schedule

Construction & Furniture Projects																																																
Construction Legend										Furniture Legend																																						
	Preconstruction		Construction		Start of School		Punch List		Furniture Desing		Quote Pricing		PO Generated		Furniture Ordered		Lead Time		Furniture Received and Placed																													
Construction Projects										2018										2019																												
	December				January					February				March					April				May					June				July				August												
	Week				Week					Week				Week					Week				Week					Week				Week																
	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4
Vinci Park																																																
	FIS Exterior																																															
	Ruskin																																															
	FIS																																															
Piedmont																																																
	FIS																																															
	Parking Improvements																																															
Brooktree																																																
	FIS																																															
Cherrywood																																																
	FIS/Modernization																																															
Toyon																																																
	FIS																																															
	FIS/Modernization - Site Concrete Work																																															
Morrill																																																
	FIS																																															
Furniture Projects																																																
	FIS Furniture - Phase 4																																															

Thank You

