



MEASURE L BOND UPDATE

January 15, 2019

Measure L – Overview

- Project Updates
- Program Schedule Review

Measure L – Project Updates

- **Vinci Park Elementary School - FIS**
 - Phase 2 – Exterior Work – Punch List
- **Piedmont Middle School - FIS**
 - Flexible Instructional Space – Punch list
- **Piedmont Middle School - Parking**
 - Recommendation of award at the January 15, 2019, Board Meeting
 - Construction is scheduled to start June 2019
 - Completion July 2019

Measure L – Project Updates

- **Ruskin Elementary School - FIS**
 - Flexible Instructional Space – Punch List
- **Brooktree Elementary School - FIS**
 - Flexible Instructional Space - Punch List
- **Morrill Middle School**
 - Flexible Instructional Space - Punch List
- **Cherrywood Elementary School - FIS**
 - Recommendation at the January 15, 2019, Board Meeting

Measure L – Project Updates

- **Toyon Elementary School - FIS**

- Complete:

- Site demolition
 - Interior demolition

- In progress:

- Underground utilities
 - Site concrete
 - Framing rough-in
 - Plumbing rough-in
 - HVAC-rough-in
 - Electrical rough-in

Measure L – Project Updates

- **Northwood Elementary School - Portable Relocation**
 - Complete:
 - Disconnect of electrical, fire alarm, data and security
 - Relocation of two portables
 - Installation of asphalt ramps
 - Connection of electrical and fire alarm
 - In progress:
 - Installation of data and security
 - Installation of fencing at Northwood
 - Driveway and fencing at southwest corner of site along Lakewood Drive
 - Work is anticipated to be completed by the January

Measure L – Project Updates



Morrill - FIS

Measure L – Project Updates



Morrill - FIS

Measure L – Project Updates



Morrill - FIS

Measure L – Project Updates



Toyon – Site Work Before

Measure L – Project Updates



Toyon – Site Work After

Measure L – Project Updates



Toyon FIS – Before Looking East

Measure L – Project Updates



Toyon FIS – After Demolition Looking East

Measure L – Project Updates



Toyon FIS – Before Looking West

Measure L – Project Updates



Toyon FIS – After Demolition Looking West

Measure L – Program Schedule

[illegible]



Thank You