



Pathway to the Future

MEASURE L BOND UPDATE

May 21, 2019

Measure L – Overview

- Project Updates
- Program Schedule Review

Measure L – Project Updates

Cherrywood Elementary School - FIS

- Complete:
 - Demolition
 - Rough framing
 - Plumbing rough-in
 - Framing at roof platform
 - Elevator shaft steel framing
 - Elevator shaft framing
 - HVAC roof platform
- In progress:
 - Elevator shaft sheetrock
 - Rough-in HVAC
 - Rough-in electrical
 - Flooring repair

Measure L – Project Updates



Cherrywood FIS – Kitchen/Elevator Area - April

Measure L – Project Updates



Cherrywood FIS – Kitchen/Elevator Area - May

Measure L – Project Updates



Cherrywood FIS – FIS Space Looking West- April

Measure L – Project Updates



Cherrywood FIS – FIS Space Looking West- April

Measure L – Project Updates



Cherrywood FIS – Front FIS Space Looking East- April

Measure L – Project Updates



Cherrywood FIS – Front FIS Space Looking East- April

Measure L – Project Updates

Toyon Elementary School - FIS

- Mural installation
- Grass installation
- Library shelving
- AV equipment

Brooktree Elementary School - FIS

- Printed ceiling tiles replacement

Measure L – Project Updates



Toyon FIS – Looking East - May

Measure L – Project Updates



Toyon FIS – Looking East - May

Measure L – Project Updates



Toyon FIS – Looking West - May

Measure L – Project Updates



Toyon FIS – Maker Space

Measure L – Project Updates



Toyon FIS – Exterior Court

Measure L – Project Updates



Toyon FIS – Library

Project Updates

Northwood Elementary School – Portable Relocation

- In progress:
 - Driveway and fencing at southwest corner of site along Lakewood Drive – waiting for the City of San Jose to approve driveway permit

Measure L – Program Schedule

Construction Legend

Preconstruction
Construction
Start of School
Punch List

Furniture Legend

Furniture Design	Furniture Ordered
Quote Pricing	Lead Time
PO Generated	Furniture Received and Placed

Construction Projects

2019

	May					June				July				August				September				October					November					
	Week					Week				Week				Week				Week				Week					Week					
	1	2	3	4	5	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	5	1	2	3	4		
Piedmont																																
Parking Improvements	Preconstruction					Construction				Construction				Construction				Construction				Punch List										
Brooktree																																
FIS						Punch List																										
Cherrywood																																
FIS/Modernization	Construction					Construction				Construction				Construction				Construction				Punch List										
Toyon																																
FIS						Punch List																										
Furniture Projects																																
FIS Furniture - BT/RK/VP/MM/PM						Punch List																										
FIS Furniture - Toyon						Punch List																										
FIS Furniture - Cherrywood			Furniture Design	Quote Pricing	PO Generated	Construction																		Punch List								



Thank You