



Berryessa Union School District
Measure L Bond Construction Program

Board of Trustees' Update

May 17, 2016

Introduction

The following presentation is intended to provide the Board of Trustees with an update on the progress of Measure L Construction Bond Projects. These are projects that are currently active throughout the District.

May 17, 2016

Construction Projects for 2016

Central Kitchen

F.I.S./Modernization/Classroom Furniture

Sierramont

Noble

Northwood

Summerdale

Modernization/Classroom Furniture

Vinci Park

Pavement Rehabilitation

Vinci Park

Noble

Morrill

Sierramont

Energy Conservation Project - Solar

Phase II Technology Upgrade– Cabling

May 17, 2016

Construction Projects for 2016

RED – Indicates changes in schedule

Calendar Year 2016	April				May				June				July				August				September				October				November				December				January			
	Week				Week				Week				Week				Week				Week				Week				Week				Week							
	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Central Kitchen Demolition	Bid Walk		Bid Opening	Award	Const.		Comp.																																	
Central Kitchen Construction	Bid Walk			Bid Opening		Award	Const.							Const.																							Comp.			
Central Kitchen Equipment	Bid Walk			Bid Opening		Award	Const.							Const.																							Comp.			
Sierra Mont Chiller Upgrade	Bid Walk			Bid Opening		Award	Award			Const.																											Comp.			
Sierramont FIS/Modernization		Bid Walk		Bid Opening		Award	Award			Const.																														
Noble FIS/Modernization	Bid Walk			Bid Opening		Award	Award			Const.																														
Northwood FIS/Modernization	Bid Walk			Bid Opening		Award	Award			Const.																														
Summerdale FIS/Modernization		Bid Walk		Bid Opening		Award	Award			Const.																														
Vinci Park/Modernization		Bid Walk		Bid Opening		Award	Award			Const.																														
Paving Rehabilitation			Bid Walk	Bid Opening			Award				Const.																													
Solar Project	Design						Const.																															Comp.		
Furniture	Pilot				Order	Pilot	Order																																	
Carpet	Order					Order					Inst.																													
Phase II Technology Upgrade			Packaging	Award		Packaging	Award				Const.																											Comp.		

May 17, 2016

Construction Projects for Summer 2016

- Central Kitchen – The current bidding climate is very competitive, so bidders are few and construction costs have gone up. As a result of this there was only one bidder and the bid was significantly higher than the budget.
- F.I.S./Modernization/Classroom Furniture
 - Sierramont
 - To be awarded
 - Noble
 - To be awarded
 - Northwood
 - To be awarded. The seismic work for the MPR is being evaluated to determine how to integrate it into the current construction project.
 - Modernization/Classroom Furniture
 - The input from the users of the furniture at the Pilot Classrooms is being collected, and the F.I.S. furniture preliminary selections are in process. Sample furniture will be brought in for stakeholders to see and touch. The inventory for the new furniture is currently being prepared for ordering.

May 17, 2016

Construction Projects for Summer 2016

- Pavement Rehabilitation
 - Vinci Park - To be awarded
 - Noble -To be awarded
 - Morrill - To be awarded
 - Sierramont - To be awarded
- Energy Conservation Project - Solar – On Schedule
- Phase II Technology Upgrade (Piedmont, Toyon, Summerdale, Majestic Way, and Laneview) – Cabling – To be awarded

May 17, 2016

Construction Projects for School Breaks 2016

- Phase III Technology Upgrade (MOT – Thanksgiving Break) – Cabling – To be awarded
- Phase IV Technology Upgrade (Noble – Winter Break) – Cabling – To be awarded

May 17, 2016

Construction Projects for 2017

F.I.S./Modernization/Classroom Furniture

Majestic Way

Laneview

Modernization/Classroom Furniture

Piedmont

Ruskin

F.I.S.

Vinci Park

Pavement Rehabilitation

Brooktree

Cherrywood

Majestic Way

Phase V Technology Upgrade (Brooktree, Northwood, Ruskin, and Vinci Park) –
Cabling

May 17, 2016



Berryessa Union School District
Measure L Bond Construction Program

Thank You

May 17, 2016